



higher education  
& training  
Department  
Higher Education and Training  
REPUBLIC OF SOUTH AFRICA



**BUFFALO CITY**  
**TVET COLLEGE**

## **REQUEST FOR QUOTATION: SUPPLY AND DELIVERY OF INSULATED CLASSROOMS**

Kindly see the attached request for quote (RFQ). Quotations should be forwarded to [quotations@bccollege.co.za](mailto:quotations@bccollege.co.za)

Kindly submit the following **COMPULSORY** documents when responding to the RFQ

- Signed quotation (quotations not signed will be eliminated)
- Declaration forms (SBD 4, 8 and 9)
- Certified BEE certificate (0 points will be awarded for BEE certificates that are not certified)
- Tax Clearance Certificate
- CSD report
- Bank Confirmation Letter (not older than 3 months)

**Closing Date: 03 June 2022 at 11h00am. No late or hand delivered documents will be accepted. ONLY EMAILED DOCUMENTS WILL BE ACCEPTED**

Enquiries: Ms Weziwe Gwabavu / Zimkhitha Jikwana

043 704 9241

---



higher education  
& training  
Department  
Higher Education and Training  
REPUBLIC OF SOUTH AFRICA



**BUFFALO CITY**  
**TVET COLLEGE**

27 May 2022

### SPECIFICATION

#### Supply and Delivery of Insulated Classrooms

Quantity 3 units

Classroom size (7X8M) 56M<sup>2</sup>

#### Preliminaries & General

Management of Works, Temporary Services, Legislative Aspects, Financial Aspects, Health & Safety, Structural Certificate and Logistics.

#### Classroom Structure- 7,815mm overall size of the unit.

Galvanized steel base frame complete with wire mesh vermin barrier

40mm EPS Structural Insulated wall panels – Flame retardant

40mm EPS door panels, complete with Ironmongery

60mm EPS Structural Insulated ceiling panels- flame retardant- I.B.R Externally Steel ridge beam including flashings, trims and barge board.

21mm Plywood floorboards, weatherproofed, complete with 2,5mm vinyl tiles and pane skirting.

5 x 1,175mm x 1,100mm – Aluminium windows, top-hug complete with laminated safety glass

1,500mm undercover overhang to the entrance of the building Rainwater gutters and downpipes to both sides of the unit. Internal electrical Supplied and fitted- SABS verified galvanized entrance step

9kg Fire extinguisher complete with brackets and signage.

36000 Btu/hr air conditioning unit

*Y. S. S. S.*